



Roof Heat-Proofing

WORK TYPE

Roof thermal coating

REFERENCES

ADS WP-ROOFHEAT

STATUS

Interim template v1

1. PROJECT INFORMATION

FIELD	DETAIL
Project / Job	[Project name]
Client / PMC	[Client / consultant]
Location	[Site address]
Contract / PO	[Ref]
Area / quantity	[_ sq.m]
Programme dates	[Start] - [End]
POLYZEN supervisor	[Name / contact]

2. SCOPE OF WORK

Solar-reflective 'cool-roof' coating over verified waterproofing to reduce heat ingress (ECBC / SRI). Area approx. [_ sq.m], as per [drawing / spec ref].

3. REFERENCE DOCUMENTS

- POLYZEN ADS: Roof Heat-Proofing (WP-ROOFHEAT) (application methodology).
- Selected material's Technical Data Sheet (TDS) & Safety Data Sheet (SDS).
- Project specification, drawings and approved sample.
- Relevant IS / ASTM / ANSI-ESD standards as applicable.

4. SEQUENCE OF WORKS

- Verify waterproofing is watertight FIRST.
- Clean & dry; repair ponding; prime.
- Apply cool-coat 1 & 2 (min 2 coats to DFT).
- Achieve the target SRI / reflectance.
- Cure; walkway pads / ballast as needed.

5. RESOURCES

- **Manpower:** site supervisor x1, applicators x[_], helpers x[_].
- **Plant / equipment:** Cleaning gear, rollers / sprayer, reflectance / DFT gauges.
- **Materials:** Client-approved system per the project spec (POLYZEN Applied System) - quantities [_].

6. PROGRAMME & PHASING

- Work bays / zones: [sequence]; shift timing [hours].
- Sequence planned to maintain wet edges / continuity and allow cure & testing before follow-on trades.

7. SITE CONDITIONS & ACCESS

- Access / egress [route]; power [supply]; water [supply]; storage [area].

- Ventilation, lighting and area segregation arranged before start; permits obtained where required.

8. RISK ASSESSMENT

HAZARD	RISK	CONTROL MEASURES
Work at height (terraces, roofs, parapets, podiums)	Falls from height	Edge protection, guardrails / scaffold, harness + anchor, trained operatives
Hot works / gas torch (bitumen membranes)	Fire and burns	Hot-work permit, fire watch + extinguishers, clear combustibles, no torching near services
Confined space (basements, tanks, pools, sumps)	Asphyxiation, fume build-up	Entry permit, gas testing, forced ventilation, standby person, rescue plan
Solvent / PU / PMMA fumes	Inhalation, sensitisation	Ventilation, RPE, no ignition sources
Dewatering / excavation (basements)	Collapse, drowning, slips	Shoring / battering, pumps, edge protection, access controls
Fragile / metal roofs	Fall through roof	Crawl boards, edge / opening protection, safety nets

9. PERSONAL PROTECTIVE EQUIPMENT (PPE)

Coveralls, gloves, goggles, safety footwear; full-body harness + fall-arrest at height; fire-resistant clothing for torch works; gas monitor + respirator for confined spaces.

10. QUALITY CONTROL - INSPECTION & TEST PLAN (ITP)

ACTIVITY / STAGE	CHECK / METHOD	HOLD / WITNESS
Substrate & falls	Visual / level (no ponding)	Hold
Detailing (coving, penetrations, upstands)	Visual	Witness
Film thickness / laps	Gauge / visual	Witness
Water test	Flood/ponding (24-72 h) or hydrostatic (7-14 days) per type	Hold
Protection / overlay	Visual before covering	Witness
Reflectance / SRI	Aged SR / SRI per ASTM D7897 / E1980	Witness

11. ENVIRONMENTAL CONTROLS

- Segregate and dispose of waste, empty containers and off-cuts per local regulations and the material SDS.
- Keep a spill kit on site; contain spills; do not discharge resins, solvents, slurry or wash-water to drains or ground.
- Control dust and fumes at source; protect adjacent areas, planting and water bodies.

12. EMERGENCY & FIRST AID

- Site first-aider: **[Name / contact]**; first-aid kit at **[location]**.
- Nearest hospital: **[Hospital name / address]**; emergency ambulance 108.
- Fire extinguishers at the work face during hot works; assembly point **[location]**; spill kit at **[location]**.

13. APPROVALS

Prepared by (POLYZEN)

Name / sign / date

Reviewed (POLYZEN)

Name / sign / date

Approved (Client / PMC)

Name / sign / date

POLYZEN INDIA PVT. LTD.

Plot No. 7 & 8, S V Heights, Haritha Vanam Colony Road, Bachupally, Hyderabad, Telangana - 500090
Phone / WhatsApp: 9640126496 | Email: info@polyzen.in | Web: polyzen.in

Doc Ref: POLYZEN/MS/WP-ROOFHEAT

Interim v1 | 2026

Roof Heat-Proofing

Disclaimer: this is an interim Method Statement / RAMS TEMPLATE. Complete it with project-specific information (highlighted placeholders), review and approve before work begins. Technical application detail is per the referenced POLYZEN ADS and the selected material's data sheet / SDS; site risk controls must reflect the actual site assessment. POLYZEN reserves the right to revise this template.